

Exhibit O



REPORT #: 071

Flanagan South Pipeline Project - Line 59 - 36" Line - Spread 3

DAY: Tue

Rough Clean-up / Final Restoration / Fence Inspector's Daily Report

DATE: 5/27/14

CONTRACTOR: USPL-Hutchens		CREW: Rough Clean-up	
INSPECTOR (PRINT): Eric Gundrum		FOREMAN: Marcus Karl	
Weather Conditions: Partly cloudy		Temperature: AM 68 PM 82°	
Right-of-Way Conditions: Dry		Ending MP: 306.2	
A. Did ABNORMAL working conditions adversely affect construction progress? (If yes, explain in Remarks or document & attach). <input type="checkbox"/> Y <input checked="" type="checkbox"/> N			
B. Any Contractor caused delays, downtime or other reduced progress? (If yes, explain in Remarks or document & attach). <input type="checkbox"/> Y <input checked="" type="checkbox"/> N			
Labor	Number on Crew	Hours Per Person/EQ	INSPECTOR'S CHECK LIST
Crew Foreman	1	11	Land/Permits
Straws	1		Construction Line List and Alignment Sheet requirements met?
Laborer	5		Landowners/utilities notified in advance of any work?
Operator	5		Environmental
Teamster	1		Was all fueling done according to permits/construction specs?
PILER	2		Any mixing of topsoil with subsoil?
			Silt fence/straw bales/ temporary water bars installed/maintained as required?
			All waste, filtration bags, constr. debris & large rocks cleaned up?
			Mulch applied was crimped?
			Seed bags properly labeled/turned in to Env. Inspector?
			Were mat/railcar bridges cleaned?
Equipment			Decompaction completed according to permits/constr. specs?
CAT #14 Motorgrader			Permanent ECD's installed prior to final seeding/mulching?
CAT D-6 LGP	3		Topsoil restored per specifications?
CAT D-7			Proper seed mix applied?
CAT D-8			Safety
CAT 330 Excavator			Construction safety rules were followed?
Thumb attachment			Any safety hazards/ "close calls"/ incidents today? (If Y, please note in comments section below)
4x4 Pick-Up (Company)	2		
Pick-Up (Employee)	5		Technical
Flatbed - 1 Ton	1		Any non-conformance issues today?
ATV w / Seeder			Landowner/Third Party Contacts/Other
ATV			Any Third Party/Landowner Contacts/Meetings today? (If Y, please note in comments section below)
330 CAT Hoe	2		The Compliance Alerts Memo was reviewed/considered in my work today?
CAT SKID STEER	1		
KUBOTA M9540/Disk	1		
REMARKS/COMMENTS (Attach Inspector Additional Comments for more space.): SWP# 469714, GDP# 119264			
CONTRACTOR CONTINUED WITH CLEANUP/PUNCH LIST TODAY.			
CREW IS SPLIT IN TWO, INSPECTOR HARRISON BRADSHAW IS WATCHING ONE AT AUSTIN RD, MP 351, I AM WATCHING OTHER AT BOBWHITE TRAIL MP 293.			
MET WITH LAND AGENT MARK GRAVEN AND L.O. REIKHOFF TRAIL			
MO-1868 REGARDING PUNCH LIST ITEMS ON HIS TRACT.			
MOVED CREW; TRACTORS TO EBENEZER RD MP 306.2 AND ZEAR RD MP 304.5.			
Inspector's Signature: 		HOURS WORKED: 12	
Contractor Rep. Signature: 		DAILY MILEAGE: 297	
Initials as reviewed and approved by:	Const. Mgr.	Chief Inspector	Assist. Chief

Planagan South Pipeline Project - Line 59 - 36" Line - Spread 3

Report #: 071
Ending MP: 306.2

ROUGH CLEAN-UP / FINAL RESTORATION / FENCE INSPECTORS PROGRESS MATRIX

DAY: 103
DATE: 5/27/14
CREW: Clean-Up Restoration Revegetation Fence
INSPECTOR (PRINT): Eric GUNDRUM

BASE LAY ITEM DAILY PROGRESS

TRACKED UNIT ITEM	UNITS	From STATION	To STATION	FOOTAGE	LIST LAND TRACT Nos.
Rough Clean-Up	LF	15462 + 77	15466 + 38	361	MO-SA-1770
		15496 + 71	15504 + 26	755	MO-SA 1773
Final Clean-Up	LF				
Fencing	LF				

ADDITIONAL UNIT ITEM DAILY PROGRESS

TRACKED UNIT ITEM	UNITS	From STATION	To STATION	FOOTAGE or COUNT	COMMENTS
Install Silt Fence	LF			<input type="checkbox"/> DS <input type="checkbox"/> WS	Check if silt fence installed on ditch side (DS) or working side (WS).
				<input type="checkbox"/> DS <input type="checkbox"/> WS	Measure running footage of silt fence installed between reported stations.
				<input type="checkbox"/> DS <input type="checkbox"/> WS	Do not count replaced or maintained silt fence.
				<input type="checkbox"/> DS <input type="checkbox"/> WS	
Install Straw or Hay Bales	Each			Count: <input type="checkbox"/> DS <input type="checkbox"/> WS	Check if bales installed on ditch side (DS) or working side (WS). Do not count replaced or maintained bales.
				Count: <input type="checkbox"/> DS <input type="checkbox"/> WS	
				Count: <input type="checkbox"/> DS <input type="checkbox"/> WS	
				Count: <input type="checkbox"/> DS <input type="checkbox"/> WS	
Erosion Control Sediment Log	Each			Count: <input type="checkbox"/> DS <input type="checkbox"/> WS	Check if sediment logs installed on ditch side (DS) or working side (WS). Do not count replaced or maintained sediment logs.
				Count: <input type="checkbox"/> DS <input type="checkbox"/> WS	
				Count: <input type="checkbox"/> DS <input type="checkbox"/> WS	
				Count: <input type="checkbox"/> DS <input type="checkbox"/> WS	
Install Diversion Dike	LF				List centerline station crossed and measured running footage for each dike. <input type="checkbox"/> Y <input type="checkbox"/> N

REMARKS/COMMENTS: 15462 + 77 - 15466 + 38 = 361 LF. REWORKED WATER BREAKER Slope & Ditch. (punch list) 15496 + 71 - 15504 + 26 = 755 LF. REPAIRED Erosion issues (punch list).

DISTRIBUTION

SIGNATURES

CONTRACTOR REP

DATE: 5/27/14

INSPECTOR

DATE: 5/27/14

REVIEWED CHIEF

DATE:

REVIEWED CONST. MANAGER

DATE:

REPORT #: 071

ENBRIDGE

DAY: TUE

DATE: 5/27/14

Flanagan South Pipeline Project

Line 59 - 36" Line - Spread 3

CONTRACTOR: USPL - Hutchens

Inspector's Additional Comments

Inspector's Name (PRINT):

ERIC GUNDRUM

DAILY DIARY

Use this space for the reporting of unusual daily occurrences, stoppages delays safety incidents/close calls, visitors and activities. If during the day progress is below normal, give reason.

CONTRACTOR FINISHED LAND TRACT MO-SA-1770 AND 1773 AND THEN MOVED TO ZOAN RD TO ACCESS TRACT MO-LF-1867 (PER MARK GRAVEN) MET WITH LAND OWNER RIEKHOF @ 1040. RIEKHOF STATED HE JUST WANTED EROSION IN WATERWAYS FIXED AND RE-SEEDED, HE ALSO STATED THERE WERE LOW SPOTS IN R.O.W AND TERRACES THAT DID NOT DRAIN RIGHT BUT HE WOULD TAKE CARE OF THAT HIMSELF IN THE FALL. LAND OWNER AND GRAVEN DIRECTED CONTRACTOR TO ENTER HIS TRACT APPROX 1200 FT EAST OF R.O.W OFF ZOAN ROAD WHERE HIS SHEDS AND SILO'S ARE LOCATED. ACCESS IS A PARTIALLY GRAVELED GRASSY TWO TRACK ROAD INTO THE PROPERTY. LAND OWNER DID NOT STATE ANY SPECIAL CIRCUMSTANCES OR MAINTENANCE REQUIREMENTS FOR USING THE ACCESS POINT. MR RIEKHOF, MARCUS KARL, MARK GRAVEN AND MYSELF PRESENT. PER MARK GRAVEN: FIT TRACTS 1878, 1879, 1881, ENTER THRU TRACT 1878 OFF EBENEZER RD. METAL GATE. GPS COORD. LAT 38°N 57'41" LONG 93° 37' 16" W. MARK STATED IF WEY/SOFT STAY OFF ACCESS. NO OTHER STIPULATION.

Inspector's Signature:

Hours:

12

Mileage:

297

Review &
Approved:

Chief Inspector's Signature

Review &
Approved:Construction Manager's
Signature

Rough Clean-up / Final Restoration / Fence Inspector's Daily Report

CONTRACTOR: <u>USPL-Hutchens</u>		CREW: <u>1 Revegetation Rough Clean-up</u>	
INSPECTOR (PRINT): <u>Michael King</u>		FOREMAN: <u>Trevon Schreibeis</u>	
Weather Conditions: <u>Overcast / Very Windy</u>		Temperature: <u>AM 50</u> PM <u> </u>	
Right-of-Way Conditions: <u>wet</u>		Ending MP: <u>362.72</u>	
A. Did ABNORMAL working conditions adversely affect construction progress? (If yes, explain in Remarks or document & attach). <input type="checkbox"/> Y <input checked="" type="checkbox"/> N			
B. Any Contractor caused delays, downtime or other reduced progress? (If yes, explain in Remarks or document & attach). <input type="checkbox"/> Y <input checked="" type="checkbox"/> N			

Labor	Number on Crew	Hours Per Person/EQ	INSPECTOR'S CHECK LIST			
Crew Foreman	1	10	Land/Permits			
Straws			Construction Line List and Alignment Sheet requirements met?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Laborer			Landowners/utilities notified in advance of any work?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
Operator	1	10	Environmental			
Teamster			Was all fueling done according to permits/construction specs?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
			Any mixing of topsoil with subsoil?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
			Silt fence/straw bales/ temporary water bars installed/maintained as required?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
			All waste, filtration bags, constr. debris & large rocks cleaned up?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
			Mulch applied was crimped?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
			Seed bags properly labeled/turned in to Env. Inspector?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Equipment			Were mat/railcar bridges cleaned?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
CAT #14 Motorgrader			Decompaction completed according to permits/constr. specs?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
CAT D-6 LGP			Permanent ECD's installed prior to final seeding/mulching?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
CAT D-7			Topsoil restored per specifications?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
CAT D-8			Proper seed mix applied?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
CAT 330 Excavator			Safety			
Thumb attachment			Construction safety rules were followed?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4x4 Pick-Up (Company)	1	10	Any safety hazards/ "close calls"/ incidents today? (If Y, please note in comments section below)	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Pick-Up (Employee)	1	10	Technical			
Flatbed - 1 Ton			Any non-conformance issues today?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
ATV w / Seeder			Landowner/Third Party Contacts/Other			
ATV			Any Third Party/Landowner Contacts/Meetings today? (If Y, please note in comments section below)	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Farm tractor	2	10	The Compliance Alerts Memo was reviewed/considered in my work today?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>

REMARKS/COMMENTS (Attach Inspector Additional Comments for more space.): Seeding
Footage turned in today is from yesterday's progress. 19112+52 - 19151+85 = 3933 LF complete
today working from AARD. to 6001 Rd.

Inspector's Signature: <u>Michael King</u>		HOURS WORKED:	
Contractor Rep. Signature: <u>Don Schreibeis</u>		DAILY MILEAGE:	
Initials as reviewed and approved by:	Const. Mgr.	Chief Inspector	Assist. Chief

ROUGH CLEAN-UP / FINAL RESTORATION / FENCE INSPECTORS PROGRESS MATRIX					
DAY: <u>Thursday</u>		CREW: <u>2</u> Clean-Up Restoration <u>Revegetation</u> Fence			
DATE: <u>3-27-14</u>		INSPECTOR (PRINT): <u>Michael King</u>			
BASE LAY ITEM DAILY PROGRESS					
TRACKED UNIT ITEM	UNITS	From STATION	To STATION	FOOTAGE	LIST LAND TRACT Nos.
Rough Clean-Up	LF				
Final Clean-Up	LF				
Fencing	LF				
ADDITIONAL UNIT ITEM DAILY PROGRESS					
TRACKED UNIT ITEM	UNITS	From STATION	To STATION	FOOTAGE or COUNT	COMMENTS
Install Silt Fence	LF			<input type="checkbox"/> DS <input type="checkbox"/> WS	Check if silt fence installed on ditch side (DS) or working side (WS). Measure running footage of silt fence installed between reported stations. Do not count replaced or maintained silt fence.
				<input type="checkbox"/> DS <input type="checkbox"/> WS	
				<input type="checkbox"/> DS <input type="checkbox"/> WS	
				<input type="checkbox"/> DS <input type="checkbox"/> WS	
Install Straw or Hay Bales	Each			Count: <input type="checkbox"/> DS <input type="checkbox"/> WS	Check if bales installed on ditch side (DS) or working side (WS). Do not count replaced or maintained bales.
				Count: <input type="checkbox"/> DS <input type="checkbox"/> WS	
				Count: <input type="checkbox"/> DS <input type="checkbox"/> WS	
				Count: <input type="checkbox"/> DS <input type="checkbox"/> WS	
Erosion Control Sediment Log	Each			Count: <input type="checkbox"/> DS <input type="checkbox"/> WS	Check if sediment logs installed on ditch side (DS) or working side (WS). Do not count replaced or maintained sediment logs.
				Count: <input type="checkbox"/> DS <input type="checkbox"/> WS	
				Count: <input type="checkbox"/> DS <input type="checkbox"/> WS	
				Count: <input type="checkbox"/> DS <input type="checkbox"/> WS	
Install Diversion Dike	LF				List centerline station crossed and measured running footage for each dike. <input type="checkbox"/> Y <input type="checkbox"/> N
REMARKS/COMMENTS:					
<u>SEE Inspector ERIC Gundrum's Report For Final Clean up totals.</u>					
DISTRIBUTION		SIGNATURES			
		CONTRACTOR REP. <u>[Signature]</u>		DATE: <u>3-27-14</u>	
		INSPECTOR <u>[Signature]</u>		DATE: <u>3-27-14</u>	
		REVIEWED CHIEF _____		DATE: _____	
REVIEWED CONST. MANAGER _____		DATE: _____			

ROUGH CLEAN-UP / FINAL RESTORATION / FENCE INSPECTORS PROGRESS MATRIX

DAY: Thursday
DATE: 3-27-14CREW: 2 Clean-Up Restoration Revegetation Fence
INSPECTOR (PRINT): Michael King

ADDITIONAL UNIT ITEM DAILY PROGRESS

TRACKED UNIT ITEM	UNITS	From STATION	To STATION	FOOTAGE or COUNT	COMMENTS
Install Mulch Install Erosion Control Matting for Stream Banks	ACRE	19112+52	19114+11	0.5 Acre	Average width, in feet, between reported stations <u>135</u>
		EWS same as above		0.5 Acre	Average width, in feet, between reported stations <u>100</u>
		19114+11	19130+72	5.1 Acre	Average width, in feet, between reported stations <u>135</u>
		19130+72	19148+76	5.6 Acre	Average width, in feet, between reported stations <u>135</u>
Install Mulch	Acre	EWS Between Above sta.		0.6 Acre	Average width, in feet, between reported stations <u>100</u>
		19148+76	19151+85	1.0 Acre	Average width, in feet, between reported stations <u>135</u>
		EWS Between Above sta.		0.6 Acre	Average width, in feet, between reported stations <u>100</u>
					Average width, in feet, between reported stations
Seed-Hydroseed	Acre				Average width, in feet, between reported stations
					Average width, in feet, between reported stations
					Average width, in feet, between reported stations
					Average width, in feet, between reported stations
Seed-Broadcast	Acre				Average width, in feet, between reported stations
					Average width, in feet, between reported stations
					Average width, in feet, between reported stations
					Average width, in feet, between reported stations
Drilled & Fertilize Install Riprap with geotextile fabric	ACRE	19112+52	19151+85	13.9 Acres	Average width, in feet, between reported stations <u>135</u>
					Average width, in feet, between reported stations <u>EWS 100</u>
TRACKED UNIT ITEM	UNITS		STATION	COUNT (Count as 1 for each completed)	LAND TRAC
Paint Fence Line	Each				

Flanagan South Pipeline Project - Line 59 - 36" Line - Spread 3

Date: 3-27-14

Item	Description	Unit	Today
------	-------------	------	-------

Crew

15	Final ROW Restoration / Reclamation	Per Linear Foot	
----	-------------------------------------	-----------------	--

Unit Pay Items

33	Rocked Road Approach	Each	
34	Timber Mat Road Approach	Each	
35	Rock Road Approach W/ Flume Sized for Road Ditch	Each	
36	Timber Mat Road Approach W/ Flume Sized for Road Ditch	Each	
37	Interlocking Sheet Piling	Per Square Foot	
44	Erosion Control Fabric- Curlex	Per Square Yard	
45	Erosion Control Fabric - High Velocity Curlex	Per Square Yard	
46	Erosion Control Fabric-Jute Blanket	Per Square Yard	
47	Sediment Logs - 15' Minimum Length	Each	
111	Electrolysis Test Station	Each	
112	Electrolysis Test Station w/Bond	Each	
120	Flowable Fill	Per Cubic yard	
121	60/40 Select Fill	Per Cubic yard	
123	Quarry Rock Rip Rap - 2" to 5"	Per Ton	
124	Quarry Rock Rip Rap - 6" to 8"	Per Ton	
125	Quarry Rock Rip Rap - 10" to 18"	Per Ton	
126	Crushed Limestone Road Base	Per Ton	
127	Lime	Per Acre	
128	Fertilizer	Per Acre	13.9
129	Mulch - Sprayed	Per Acre	13.9
130	Mulch - Crimped	Per Acre	13.9
131	Hydro Seeding	Per Acre	
132	Yard Sod	Per Square Yard	
138	Driveway / Road Restoration - Chip Seal	Per Square Yard	
139	Driveway / Road Restoration - Asphalt	Per Square Yard	
140	Driveway / Road Restoration - Rock	Per Ton	
143	Permanent 4 Strand Barbed Wire Fencing	Per Linear Foot	
144	Permanent 5 Strand Barbed Wire Fencing	Per Linear Foot	
145	Permanent Hog Wire Fencing	Per Linear Foot	
146	Chain Link Fence W/ 3 Strands Barbed Wire	Per Linear Foot	
147	Other Types Fencing	Per Linear Foot	
148	Wood Fences	Per Linear Foot	
149	14 / 16' Tubular Gate W/ 2 Single H Braces	Each	
150	14 / 16' Tubular Gate W/ 2 Double H Braces	Each	
156	Pipeline Marker	Each	
157	Aerial Marker	Each	
158	Do Not Dredge or Drop Anchor Sign	Each	
192	Crew Stand-By: Clean-up/ Revegetation	Per Hour	
193	Crew Stand-By: Clean-up/ Revegetation	Per Day	
196	Rock Removal off of ROW (if required by COMPANY)	Per Cubic yard	
215	Crew Move-Around: Restoration/Revegetation	Per Leg	

REPORT #:

Flanagan South Pipeline Project -

Line 59 - 36" Line - Spread 3

REPORT #:

DAY:

DATE:

CONTRACTOR:

17
Thursday

3-27-14

USPL - Hutchens

Inspector's Additional Comments

Inspector's Name (PRINT):

Michael King

DAILY DIARY

Use this space for the reporting of unusual daily occurrences, stoppages delays safety incidents/close calls, visitors and activities. If during the day progress is below normal, give reason.

slow start today waiting ground to dry a bit. Foreman had to get Fertilizer.

Inspector's Signature:

Michael King

Hours: 11

Mileage:

Review &

Approved:

Chief Inspector's Signature

Review &

Approved:

Construction Manager's
Signature

Rough Clean-up / Final Restoration / Fence Inspector's Daily Report

DATE: 3-25-14

CONTRACTOR:	USPL-Hutchens	CREW: 2	Revegetation	Rough Clean-up
INSPECTOR (PRINT):	Michael King	FOREMAN:	Treva Schaeffer	
Weather Conditions:	Clear / windy	Temperature:	AM 26	PM 43
Right-of-Way Conditions:	Day	Ending MP:	360.78	

A. Did ABNORMAL working conditions adversely affect construction progress? (If yes, explain in Remarks or document & attach).

☐ Y ☒ N

B. Any Contractor caused delays, downtime or other reduced progress? (If yes, explain in Remarks or document & attach).

☐ Y ☒ N

Labor	Number on Crew	Hours Per Person/EQ	INSPECTOR'S CHECK LIST			
Crew Foreman	1	10	Land/Permits	Y	N	N/A
Straws			Construction Line List and Alignment Sheet requirements met?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Laborer			Landowners/utilities notified in advance of any work?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Operator	1	10	Environmental	Y	N	N/A
Teamster			Was all fueling done according to permits/construction specs?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
			Any mixing of topsoil with subsoil?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
			Silt fence/straw bales/ temporary water bars installed/maintained as required?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
			All waste, filtration bags, constr. debris & large rocks cleaned up?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
			Mulch applied was crimped?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
			Seed bags properly labeled/turned in to Env. Inspector?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Equipment			Were mat/railcar bridges cleaned?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
CAT #14 Motorgrader			Decompaction completed according to permits/constr. specs?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
CAT D-6 LGP			Permanent ECD's installed prior to final seeding/mulching?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
CAT D-7			Topsoil restored per specifications?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
CAT D-8			Proper seed mix applied?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
CAT 330 Excavator			Safety	Y	N	N/A
Thumb attachment			Construction safety rules were followed?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4x4 Pick-Up (Company)	1	10	Any safety hazards/ "close calls"/ incidents today? (If Y, please note in comments section below)	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Pick-Up (Employee)	1	10	Technical	Y	N	N/A
Flatbed - 1 Ton			Any non-conformance issues today?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
ATV w/ Seeder			Landowner/Third Party Contacts/Other	Y	N	N/A
ATV			Any Third Party/Landowner Contacts/Meetings today? (if Y, please note in comments section below)	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Farm tractor	2	10	The Compliance Alerts Memo was reviewed/considered in my work today?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>

REMARKS/COMMENTS (Attach Inspector Additional Comments for more space.): Seeding

NO progress to report today. Continued on disking, mulching, seeding, fertilizing from 4001 rd to AA Rd. all incomplete.

Inspector's Signature:	HOURS WORKED: 11.5
Contractor Rep. Signature:	DAILY MILEAGE: 126
Initials as reviewed and approved by:	Const. Mgr.
Chief Inspector	Assist. Chief



LINE 66 PIPELINE PROJECT

REPORT #: 22
 DAY: Thursday
 DATE: 7/2/2015
 CONTRACTOR: CIS
 BD CHARGE CODE: 91257BD12110

Assistant Chief's Inspector's Daily Report

Weather:	clear	Temperature:		Low	46 °F	High	75 °F
Assistant Chief Inspector's Name (Print):							
Donnie Hood							
DAILY DIARY							
Use this space for the reporting of unusual daily occurrences, stoppages delays safety incidents/close calls, visitors and activities. If during the day progress is below normal, give reason.							
Started at MP 40.9 on burns rd alt at 6:30 am , Walked into gas of river crossing ,need to add ETWS							
everything is dry , walked out at 6:45 am , arrived at MP 41.5 burns rd alt , walked into gas of river							
crossing to look at PI and terrain , everything is dry and atleast 15' higher than river , need to add							
ETWS , walked out at 7:30 am , arrived at alt behind minong pump station MP 41.4 at 7:40 am , alt							
will have to be pushed out because of power poles with anchors that supply pump staion ,need to							
review with team in duluth , left at 8:15 am arrived at MP 54.8 towerline rd at 9:30 am ,ETWS on cis							
and gas are good , everyhing is high and dry , walked into rail road crossing , everything is good ,							
etws on cis and gas is dry , left at 10:15 am , arrived at MP 57.3 county rd e at 10:25 am , walked into							
cis to verfiy ETWS and look at The house is out of the tws but there is a shed in tws , shed can be							
removed , driveway to house is in ETWS , walked to wetland to look at pi in wetland , everything is							
okay , let at 11:30 am , took lunch , Arrived at MP 58.3 county line rd e at 12:30 pm , ETWS on cis ,							
and gas are dry ,Walked into cis ETWS at wetland at mp 58 both Etws are good and dry ,walked out at							
1:30 pm , arrived at MP 59.1 at 1:50 pm , walkecinto ETWS , They are both dry on cis and gas of rail							
road crossing , walked out at 2:45 pm , arrive d at MP 60.05 stone ridge rd at 2:50 pm , ETWS looks							
good on both sides of road ,arrived at MP 61.71 access rd , ETWS at roads are good, left at 3:45 pm							

Signed: Donnie Hood Hours Worked: 10 Mileage: 100

Reviewed &

Approved: _____

Chief Inspector's Signature